

CTC GPON IOP Test Plan

China Telecom Corporation Limited

December 2007

Contents

1	GENERAL	1
	1.1 Device Overview	1
	1.1.1 OLT	1
	1.1.2 Optical Network Termination (ONT) Unit	2
	1.1.3 System Characteristics:	2
	1.2 TEST DATE&TIME, LOCATION AND PARTICIPANTS	3
	1.3 TEST ENVIRONMENT AND DEVICE CONFIGRUATION	
	1.3.1 Test Instruments	3
	1.3.2 Test Equipment Version	3
	1.3.3 Network Topology of Test Equipment	4
2	ONU BASIC FUNCTIONALITY	5
	2.1 ONU AUTO-REGISTRATION	5
	2.2 ONU PRE-CONFIGURED SN (SERIAL NUMBER) TEST	6
	2.3 SN+Password Authentication	
	2.4 PASSWORD AUTHENTICATION	9
	2.5 ONU DE-REGISTER	10
	2.6 DOWNSTREAM FEC FUNCTION	11
	2.7 DOWNSTREAM ENCRYPTION & DECRYPTION	11
	2.8 DYING GASP FUNCTION	12
3	OMCI INTEROPERABILITY TEST	13
	3.1 OMCI CHANNEL(OMCC) ESTABLISH	13
	3.2 OMCI INITIALIZATION AND SYNCHRONIZATION	14
	3.3 ETHERNET PORT MANAGEMENT	16
	3.4 LOOPBACK FUNCTION OF ETHERNET PORT	17
	3.5 AUTO-NEGOTIATION FUNCTION OF ETHERNET PORT	18
	3.6 FLOW CONTROL(PAUSE) FUNCTION OF ETHERNET PORT	19
	3.7 VLAN FUNCTION OF ETHERNET PORT	20
	3.8 RATE LIMIT FUNCTION OF ETHERNET PORT	21
	3.9 ONU CLASSIFICATION AND PRIORITY MAPPING	22
	3.10 REMOTE MANAGEMENT FUNCTION OF ONU VOIP PORT (ONLY FOR VOIP- CA	PABLE ONU)
		23
	3.11 REMOTE MANAGEMENT OF ONU TDM PORT(FOR TDM CAPABLE ONU)	24
	3.12 STATISTICS FUCNTION OF ONU ETHERNET PORT PERFORMANCE	25
	3.13 ALARM NOTIFICATION FOR ONU ETHERNET PORT STATUS	26
	3.14 ONU REMOTE RESET	27
	3.15 ONU FIRMWARE UPGRADE	28
4	SERVICE INTEROPERABILITY TEST	29
	4.1 BANDWIDTH ALLOCATION INTEROPERABILITY TEST	29
	4.1.1 ONU TCONT Operation	29

4.1.2	Fixed Bandwidth Allocation(T-CONT type 1)	30
4.1.3	Dynamic Bandwidth Allocation (T-CONT type 2)	31
4.1.4	Dynamic Bandwidth Allocation (T-CONT type 3)	32
4.1.5	Dynamic Bandwidth Allocation (T-CONT type 4)	33
4.1.6	Dynamic Bandwidth Allocation (T-CONT type 5)	
4.2 VLAN	N Interoperability Test	35
4.3 QoS I	NTEROPERABILTIY TEST	36
4.3.1	ONU Classification & Mapping function for Upstream Traffics	36
4.3.2	ONU Port Limit	37
4.4 MULT	ICAST TEST	38
4.4.1	SCB function	38
4.4.2	ONU IGMP Snooping Function	39
4.5 TDM	TRAFFIC IOP TEST (OPTIONAL)	40
4.6 PERFO	DRMANCE OF ETHERNET SERVICE	41
4.6.1	Throughput Test	41
4.6.2	Packet Drop Rate when Overloading	42
4.6.3	Forwarding Delay Test	42

1 General

This test plan is focus on the GPON interoperability including basic function, OMCI and different kind of service.

1.1 Device Overview

1.1.1 OLT

Device 1	Model	
PON chipset		
Appear	ance (Attach Picture)	
Dimens	ion	
	eight/Width mm)	
Weight		
Power s	upply	
	consumption	
Slot nui	nber	
Control	board	
(suppo	ort redundant or not)	
Capabil	ity of backplane	
switchin	ng	
_	ort number	
(single linecard/whole device)		
NNI	10GE	
Ports	GE (Optical/Electrical)	
	FE	
	STM-1	
	E1	

1.1.2 Optical Network Termination (ONT) Unit

Model			
PON Chipset			
Appearance (Attach Picture)			
Dimens	ion		
(Length/H	(eight/Width mm)		
Weight			
Power s	supply		
Power o	consumption		
UNI	FE		
Ports	POTS		
	E1		
	GE		
	Others		

1.1.3 System Characteristics:

No.	Characteristics	Descriptions
1	Attenuation range	
2	Maximum transmitting range	
	(Distance)	
3	Maximum split ratio	
4	OLT Transceiver bit rate	
5	OLT Transceiver wavelength	
6	ONU Transceiver bit rate	
7	ONU Transceiver wavelength	
8	FEC (Support or not)	
9	Encryption (Support or not)	

1.2 Test Date&Time, Location and Participants

Test Date & T	ime	
Location		Broadband lab, 2/F, Shanghai Academy of China Telecom
		Corporation Limited
Participants	CTC	
	Vender ()	

1.3 Test Environment and Device configruation

1.3.1 Test Instruments

Instrument Name	Model	Quantity
Network Performance	Smartbits6000	1
analyzer		
Optical Power Meter	Vendor's obligation	1
	(EXFO or other PON power meter)	
Variable optical attenuator	Vendor's obligation	1

1.3.2 Test Equipment Version

Description		Model	Hardware	Firmware	Remarks
			version	version	
Net	work Management				
	Main control Board				
	PON Board				
	PON Chipset				
OLT	Upstream connection board				
	Switch Chipset				
	Optical transceiver				
	Others				
ONIL					
ONU					
Splitter					Indicates Manufacturer and
					type.

1.3.3 Network Topology of Test Equipment

Pleae reference test network topology in figure 1. In this test, you need to verify the interoperability between Vender A's OLT and Vender B's ONU.




Figure 1 Test network topology


Note: If no special request, 10km fiber is used between OLT and splitter.

Default is 1:64 splitter, 1:32 can be used if OLT cannot support 1:64.

2 ONU Basic functionality

2.1 ONU Auto-Registration

Test Purpose	Verify ONU auto-registration function.
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1 • Please reference figure 1.Connect vendor A's OLT and vendor B's ONU(Don't configure ONU first.
	2. Disconnect ONU fiber.
	3. After connect the fiber, put ONU to ODN.
	4. Check if ONU can be discovered from OLT EMS/CLI, and check registered
	ONU's SN.Then record the time between fiber-connect to SN-register success.
	5. Confiure correlated parameters for PON port, then check ONU registration
	process.
	Check following message format: Upstream Overhead,
	Extended_Burst_Length ,Serial_Number_Request,Assign_ONU_ID,Ranging
	_Request,Ranging_response,Ranging_Time,Configure_Port_ID.
	6. Disconnect ONU fiber.
	7. Connect fiber.Connect 4 vendor's B ONUs to ODN. Follow steps 4~5 again.
	8. Analyze the reason if ONU register fail.
Expected Results	1. ONU should register to OLT successfully.
	2. The format of SN should compliant with G.984.
	3. The handshaking process and message format between ONU and OLT should compliant with G.984.
	4. After EMS/CLI configure ONU's SN · ONU should automatically register to OLT successfully.
Test Statement	1. Disable encryption and FEC function in this test.
Test Results	
Remarks	




2.2 ONU Pre-Configured SN (Serial Number) Test

Test Purpose	Verify the registration function of legal and illegal ONUs. OLTneed to pre-configure the legal SN first.				
Test Instruments					
Test Environment	Please reference figure 1 for test configuration.				
Test Procedure	Setup test environment as figure 1.				
	2. Disconnect the fiber at ONU side.				
	3. Configure the ONU's SN from EMS/CLI.				
	4. Connect the fiber and put ONU to ODN.				
	5. Check ONU registration process and record ONU's PLOAM state and				
	how much time it takes to rgister success.				
	6. Analyze the reason if registration fail.				
	7. Disconnect the fiber at ONU PON port.				

	 3. Configure SN for ONU from EMS/CLI,and check the registration process.Record ONU's PLOAM state machine. 1. In step 5,If ONU register success and meet the requirement of G.984,then ONU will enter Operation state (O5).
2	
	2. In step 8 , if ONU registration fail,ONU state should be back and forth between O2 and O3.
Test Statement 1	. Disable encryption and FEC function in this test.
Test Results	
Remarks	
Flow Chart P	Please reference 2.1 for detail.

2.3 SN+Password Authentication

Test Purpose	Verify S	N+password Authentication
Test Instruments		
Test Environment		Please reference figure 1 for test configuration.
Test Procedure	1. Setup test environment as figure 1.	
	2.	Disconnect the fiber at ONU PON port.
	3.	Configure SN and password for ONU from EMS/CLI.
		Then configure ONU's authentication mode to "SN+Password".
	4.	Connect the fiber and put ONU to ODN.
	5.	Check ONU registration process, and record its PLOAM state and how much time it takes for registration success.
	6.	Analyze the reason if ONU register fail.
	7.	Disconnect the fiber at ONU PON port.
	8.	Change ONU's password from EMS/CLI, then connect the fiber and put ONU to ODN.
		Check if ONU can register success or not and record its registration process and its PLOAM state.



2.4 Password Authentication

Test Purpose	Verify	password authentication function	
Test Instruments			
Test Environment		Please reference figure 1 for test configuration.	
Test Procedure	1.	Setup test environment as figure 1.	
	2.	Disconnect the fiber at ONU PON port.	
	3.	Configure the password for ONU from EMS/CLI.	
		Then configure ONU's authentication mode to "Password".	
	4.	Connect the fiber and put ONU to ODN.	
	5.	Check ONU registration process, and record its PLOAM state and how much time it takes for registration success.	
	6.	Analyze the reason if ONU register fail.	
	7.	Disconnect the fiber at ONU PON port.	
	8.	Change ONU's password from EMS/CLI, then connect the fiber and put ONU to ODN.	
		Check if ONU can register success or not and record its registration process and its PLOAM state.	
Expected Results	1.	In step 5,ONU should register successfully and meet the requirement of G.984. Then ONU enter Operation State (O5).	
	2.	In step 8,ONU would fail to register.	
Test Statement	1. D	isable encryption and FEC function in this test.	
Test Results			
Remarks			
ALII Recommendation	This r	nethod will use user ID(password) to indentify the ONU which can	
The recommendation		e better flexibility of GPON service to customer. To avoid conflict with	
	1	t standard ,the Password of PLOAM messages defined in G.984.3 is not	
	applied here. We suggest keep original messages (SN and PW) and define an		
		ion PLAOM message to achieve this goal.	

2.5 ONU De-Register


Test Purpose	Verify ONU registration function after OLTde-register ONU.
Test Instruments	
Test	Please reference figure 1 for test configuration.
Environment	
Test Procedure	1. Setup test environment as figure 1. °
	 Configure ONU's authentication mode to SN.ONU should register normally.
	3. Disable ONU at OLT side
	4. Check if ONU enter Emergency State (O7).
	5. Manually reset ONU,ONU re set and restart.
	6. Check if ONU ONU enter Emergency State (O7) after registration
	7. Enable ONU at OLT side.
	8. Check if ONUcan re-enter to Operation State (O5)
Expected	1. Step 4: ONU enter Emergency State (O7).
Results	2. Step 6: ONU enter Emergency State (O7).
	3. Step 8 : ONU enter Operation State (O5).
	4. The transition state of ONUshould compliant with G.984.
Test Statement	-
Test Results	
Remarks	
Flow Chart	Please reference G.984.3 and its amendments for the PLOAM messages.
	ONT
	OLT
	Deactivate_ONU-ID (send 3 times)
	·

2.6 Downstream FEC Function

Test Purpose	Verify FEC function in downstream PATH
Test Instruments	
Test	Please reference figure 1 for test configuration.
Environment	
Test Procedure	1. Setup test environment as figure 1.
	 Configure ONU's authentication mode to SN. Reset ONU,ONU should register normally.
	3. Send 10M Ethernet traffics from OLT to ONU by "Network Performance analyzer". The traffic should flow normally.
	4. Increase the attenuation level gradually until error occur or packet dorp and record the attenuation value.
	5. Enable FEC function in OLT and ONU. Increase the attenuation level gradually until error occur or packet dorp and record the attenuation value. (Observe "Ident" field if you have GPON protocol analyzer)
	6. Record the difference of attenuation in Step4 and Step5.
	7. Analyze the reason if FEC cannot be set or work normally.
Expected	1、FEC function should increase optical buget about 3dB.
Results	2. There is a FEC enable indication in the "Ident" field(Most significant bit).
Test Statement	
Test Results	
Remarks	
Flow Chart	OLT set PCBd-IDENT FEC Ind to '1'in downsteam.

2.7 Downstream Encryption & Decryption

Test Purpose	Verify E	ncryption & Decryption Function in downstream path.
Test Instruments		
Test Environment		Please reference figure 1 for test configuration.
Test Procedure	1.	Setup test environment as figure 1.
	2.	Configure ONU's authentication mode to SN. Reset ONU,ONU should register normally.
	3.	Disable encrypton function in downstream path.
	4.	Send 10M traffic from OLT to ONU(downstream) and 10M traffic from ONU to OLT(upstream) by "Network Performance analyzer".
		Check there is no error occur or packet drop in both direction.
	5.	Enable encryption function from OLT, then observe the key exchange process and check the format of following messages: Encryption Key \ Key switching Time \ Request Key \ Encrypted_Port-ID.
		Check there is no error occur or packet drop in both direction.
	6.	Analyze the reason if the encryption function fail.



2.8 Dying Gasp Function


Test Purpose	Verify D	ying gasp function
Test Instruments		
Test Environment		Please reference figure 1 for test configuration.
Test Procedure	1.	Setup test environment as figure 1.
	2.	Configure ONU's authentication mode to SN. Reset ONU,then ONU should register normally.
	3.	Power off ONU and observe is there any Daying gasp alarm on EMS/CLI.
	4.	Power on ONU. Check wether dying gasp alarm disappear or not after ONU register successfully.
	5.	Analyze the reason from Dying_gasp(PLOAM) message if there is no dying gasp alarm on EMS/CLI.

Expected Results	1 1 0 2 1 1 1 1 1 1 1 1 1 1 1	
Expected Results	1. In Step3, there is a dying gasp alarm on EMS/CLI.	
	Dying_gasp should meet the requirement of G.984.	
	2. In Step 4,alarm would be disappeared on EMS/CLI.	
Test Statement		
Test Results		
Remarks		
1101101101		
	N. C. COMA III. I. C. I. N.OAM	
Flow Chart	Please reference G.984.3 and its amendments for the PLOAM message	es.
	ONT	
	ONI	ONT
	Dying_gasp (send 3 times)	
	←	
		l

3 OMCI Interoperability Test


3.1 OMCI Channel(OMCC) Establish

Test Purpose	Verify the establish of OMCI channel(OMCC).
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1. Setup test environment as figure 1
	2. Configure SN for ONU from EMS/CLI, then power on ONU.
	3. ONU automatically create OMCI channel.
	Check TCONT Alloc_ID of OMCI channel and establishing procedure.
	4. Analyze the reason if OMCI channel cannot be established normally.
Expected Results	1. The procedure of establishing OMCI channel should meet the requirement of G.984 ,Alloc_ID shuould be same as ONU_ID.
Test Statement	



3.2 OMCI Initialization and Synchronization

Test Purpose	Verify in	itialization and synchronization of OMCI.
Test Instruments		
Test Environment		Please reference figure 1 for test configuration.
Test Procedure	1.	Setup test environment as figure 1. °
	2.	Configure ONU's authentication mode to SN. Reset ONU,then ONU should register normally.
	3.	Check the initial synchronization process of OMCI.
		Check ONU support MIB UPLOAD or not.
	4.	Observe the ONU's MIB message received from OLT by EMS/CLI and compare it with ONU local MIB.
		Check the MIB between OLT and ONU is synchronized or not. Record the MIB content on EMS/CLI.
	5.	Analyze the reason from OMCI message format and procedure if OLT cannot synchronize with ONU's MIB message.



3.3 Ethernet Port Management

Test Purpose	Verify the management of Ethernet port by remote query or configuration.
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1 \ Setup test environment as figure 1.;
	2 · Configure ONU's authentication mode to SN.
	Reset ONU
	ONU register normally.
	OMCI channel establish normally and finish initial synchronization process
	4 \ Query Ethernet port status of ONU from EMS/CLI.
	Check the GET/GET Response message is correct or not.
	5 · Enable Ethernet port from EMS/CLI.
	Check the setting is applied to Ethernet port or not.
	Check the SET/SET Response message is correct or not.
	6 · Disable Ethernet port from EMS/CLI.
	Check the setting is applied to Ethernet port or not.
	Check the SET/SET Response message is correct or not.
	 Analyze the reason from OMCI message and procedure if the setting is not applied.
Expected Results	1. OLT can remotely query/set ONU Ethernet port .The setting should be applied immediately.
	2. Management of Ethernet port ONU involve the operation of the attribute "Administrative state" which defined in managed entity "Physical path termination point Ethernet UNI".
Test Statement	
Test Results	
Remarks	

3.4 Loopback Function of Ethernet Port

Test Purpose	Verify loopback function of Ethernet port by remote configuration.
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1 · Setup test environment as figure 1.;
	2 · Configure ONU's authentication mode to SN.
	Reset ONU
	ONU register normally.
	OMCI channel establish normally and finish initial synchronization process
	3 Send upstream and downstream traffic from OLT,ONU FE1 and ONU FE2 by network analyzer(Smartbit) and make sure that no error occur or packet drop.
	3 · Enable the loopback function of ONU FE1 from EMS/CLI and check the message SET/SET response in process.
	Observe the influence of the traffic; wether the traffic being block at ONU FE1 and whether the traffic being influenced at ONU FE2.
	4 · Disable the ONT loopback function and observe the influence of traffic.
	5 · Analyze the reason if fail to configure.
Expected Results	 OLT should be able to remotely configure the loopback function of Ethernet port. The loopback function of ONU Ethernet port involve the operation of the attribute "Ethernet loopback configuration" which defined in the managed
	entity "Physical path termination point Ethernet UNI"
	3、 FE1 loopback should not affect the traffic of FE2.
Test Statement	
Test Results	
Remarks	

3.5 Auto-Negotiation Function of Ethernet Port

	Verify Auto-Negotiation function of Ethernet port by remote query or			
Test Purpose	configuration.			
Test Instruments				
Test Environment	Please reference figure 1 for test configuration.			
Test Procedure	1. Setup test environment as figure 1.			
	2. Configure ONU's authentication mode to SN.			
	Reset ONU.			
	ONU register normally.			
	OMCI channel establish normally and finish initial synchronization process.			
	4 \ Query the Auto-Negotiation ability and status from EMS/CLI and check the OMCI message in the process.			
	5 · Enable the Auto-Negotiation function from EMS/CLI and check the OMCI message in process. Check wether the configuration is applied or not by network analyzer(Smartbit).			
	6 • Disable the Auto-Negotiation function from EMS/CLI and check the OMCI message in process. Check wether the configuration is applied or not by network analyzer(Smartbit).			
	7 · Analyze the reason if fail to configure.			
Expected Results	1 · EMS/CLI can remotely query/configure Auto-Negotiation ability and status.			
	2. The Auto-Negotiation function of ONU Ethernet port involve the operation of the attribute "Auto detection configuration" and "Configuration Ind" which defined in the managed entity "Physical path termination point Ethernet UNI".			
Test Statement				
Test Results				
Remarks				

3.6 Flow Control(Pause) Function of Ethernet Port

	Verify flow control(Pause) function of Ethernet port by remote query or
Test Purpose	configuration.
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1. Setup test environment as figure 1.;
	2 · Configure ONU's authentication mode to SN.
	Reset ONU.
	ONU register normally.
	OMCI channel establish normally and finish initial synchronization process.
	3 · Query the flow control status of Ethernet port from EMS/CLI and check the OMCI messages in the process.
	4 • Enable the flow control function of Ethernet port from EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not by network analyzer(Smartbit).
	5. Disable the flow control function of Ethernet port from EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not by network analyzer(Smartbit).
	6 · Analyze the reason if fail to configure.
Expected Results	1. EMS/CLI can remotely query/configure the flow control function of ONU Ethernet port.
	2. The flow control(PAUSE) function of ONU Ethernet port involve the operation of the attribute "Pause time" which defined in the managed entity "Physical path termination point Ethernet UNI".
Test Statement	
Test Results	
Remarks	

3.7 VLAN Function of Ethernet Port

Test Purpose	Verify VLAN function of Ethernet port by remote query or configuration.		
Test Instruments	verify + 2.11 × tune tien of 2 interior perior of tempor query of termigatures.		
	Please reference figure 1 for test configuration.		
Test Procedure	 Setup the test environment as figure 1. Query the VLAN mode of Ethernet port from OLT and check the OMCI messages in the process. OLT configure the VLAN mode of ONU Ethernet port to TRUNK mode through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not. OLT configure the VLAN mode of ONU Ethernet port to ACCESS mode through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not. OLT configure the VLAN mode of ONU Ethernet port to Hybrid mode through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not. 		
	 OLT configure the VLAN mode of ONU Ethernet port to Translation mode through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not. Analyze the reason if OLT fail to configure the VLAN mode of ONU port. 		
Expected Results	 OLT can remotely query/configure the VLAN mode of ONU Ethernet port. The configuration of VLAN mode involve following managed entities: "Vlan tagging filter data", "vlan tagging operation configuration data" or "extended vlan tagging operation configuration data". 		
Test Statement	Test and record what kind of VLAN mode that ONU can support		
Test Results	Ignore Setp 6 if ONU cannot support VLAN translation mode. This item can be tested together with 4.2.		
Remarks			

3.8 Rate Limit Function of Ethernet Port

	Verify rate limit function of Ethernet port by OLT remote query or			
Test Purpose	configuration.			
Test Instruments				
Test Environment	Please reference figure 1 for test configuration.			
Test Procedure	. Setup the test environment as figure 1.			
	2. Query the rate limit function of Ethernet port from OLT and check the			
	OMCI messages in the process.			
	3. OLT configure the upstream rate limit function of ONU Ethernet port			
	through EMS/CLI and check the OMCI messages in the process. Check			
	wether the configuration is applied or not.			
	4. OLT configure the downstream rate limit function of ONU Ethernet port			
	through EMS/CLI and check the OMCI messages in the process.Check			
	wether the configuration is applied or not.			
	5. Analyze the reason if fail to configure.			
Expected Results	1. OLT can remotely query/configure upstream/downstream rate limit			
	fuentin.			
	2 • The rate limit function of ONU Ethernet port involve the operation of			
	the attribute "Outbound TD pointer" and "Inbound TD pointer" which			
	defined in the managed entity" MAC bridge port configuration data".			
	Furthermore the "TP pointer" of "MAC bridge port configuration			
	data" should point to "Physical path termination point Ethernet UNI"			
	accordingly.			
Test Statement	This item can be tested together with 4.3.2.			
Test Results	This field can be tested together with 4.5.2.			
Test Results				
Remarks				

3.9 ONU Classification and Priority Mapping

	Verify that OLT can remotely query/configure ONU classification and priority		
Test Purpose	mapping.		
Test Instruments			
Test Environment	Please reference figure 1 for test configuration.		
Test Procedure	1. Setup the test environment as figure 1.		
	2. OLT Query the classification and mapping rules through EMS/CLI and		
	check the OMCI messages in the process.		
	3. OLT configure the classification and mapping rules to "Physical Port"		
	through EMS/CLI and check the OMCI messages in the process.Check		
	wether the configuration is applied or not.		
	4. OLT configure the classification and mapping rules to "VLAN" through		
	EMS/CLI and check the OMCI messages in the process. Check wether the		
	configuration is applied or not.		
	5 OLT configure the classification and mapping rules to "Ethernet		
	Priority(TOS)" through EMS/CLI and check the OMCI messages in the		
	process.Check wether the configuration is applied or not.		
	6. OLT configure the classification and mapping rules to "VLAN + user		
	Priority" through EMS/CLI and check the OMCI messages in the		
	process.Check wether the configuration is applied or not.		
	7. Analyze the reason if fail to configure.		
Expected Results	1 · OLT can remotely query/configure ONU classification and priority		
	mapping.		
	2. ONU classification and priority mapping involve the managed entities		
T4 C4-4	defined in the figure 8.2.2-3~8.2.2-9 in G.984.4.		
Test Statement	This item can be tested together with 4.3.1.		
Test Results			
Remarks			

3.10 Remote Management Function of ONU VoIP Port (Only for VoIP-

Capable ONU)

Test Purpose	Verify the interoperability of remote query/set function for ONU VoIP port.
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1. Setup test environment as figure 1.;
	2 · Configure ONU's authentication mode to SN.
	Reset ONU.
	ONU register normally.
	OMCI channel establish normally and finish initial synchronization process.
	3 · OLT Query the status of ONU VoIP POTS port through EMS/CLI and check the OMCI messages in the process.
	4 · OLT enable ONU VoIP POTS port through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not.
	5 · OLT disable ONU VoIP POTS port through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not.
	6 · Analyze the reason from OMCI messages and process if fail to configure.
Expected Results	1 · OLT can remotely query/configure ONU's VoIP POTS port,and setting should be applied.
	2. The management of ONU POTS port involve the operation of the attribute "Administrative state" which defined in the manage entity "Physical path termination point POTS UNI".
Test Statement	
Test Results	
Remarks	

3.11 Remote Management of ONU TDM Port(For TDM capable ONU)

Test Purpose	Verify that OLT can remotely query/configure ONU E1 port.			
Test Instruments				
Test Environment	Please reference figure 1 for test configuration.			
Test Procedure	1 · Setup test environment as figure 1.;			
	2 · Configure ONU's authentication mode to SN.			
	Reset ONU.			
	ONU register normally.			
	OMCI channel establish normally and finish initial synchronization process.			
	3 · OLT Query the status of ONU E1 port through EMS/CLI and check the OMCI messages in the process.			
	3 · OLT enable ONU E1 port through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not.			
	4 · OLT disable ONU E1 port through EMS/CLI and check the OMCI messages in the process. Check wether the configuration is applied or not.			
	5 · Analyze the reason from OMCI messages and procedure if fail to configure.			
Expected Results	1 · OLT can remotely query/configure ONU E1 port,and the setting should apply to ONU.			
	2 Management of ONU TDM prt involve the operation of the attribute "Administrative state" which defined in the managed entity "Physical path termination point CES UNI".			
Test Statement				
Test Results				
Remarks				

3.12 Statistics Fucntion of ONU Ethernet Port Performance

Test Purpose	Verifythe statistics function of ONU Ethernet port performance.				
Test Instruments					
Test Environment	Please reference figure 1 for test configuration.				
Test Procedure	1 · Setup test environment as figure 1.;				
	2 · Configure ONU's authentication mode to SN.				
	Reset ONU.				
	ONU register normally.				
	OMCI channel establish normally and finish initial synchronization process.				
	3 · Send downstream traffic from OLT and upstream traffic from ONU FE1 by network analyzer,then observe the traffic.				
	4 · OLT clear the statistic of ONU FE1 through EMS/CLI.				
	5 · Send 10000 unicast Ethernet packets in both upstream and downstream. Observe the statistics counter from EMS/CLI and OMCI messages.				
	6 · Send 100 CRC error packets in both upstream and downstream. Observe the statistics counter from EMS/CLI and OMCI messages.				
	7 · Send 100 over-length packets in both upstream and downstream. Observe the statistics counter from EMS/CLI and OMCI messages.				
	8 · Send 100 under-length packets in both upstream and downstream. Observe the statistics counter from EMS/CLI and OMCI messages.				
	9 Send 100 alignemnet error packets in both upstream and downstream. Observe the statistics counter from EMS/CLI and OMCI messages.				
	10 · Analyze the reason if OLT cannot get the statistics of ONU ethernet port.				
	11 · Verify other statistics function if possible.				
Expected Results	1 · OLT can query the statistics of ONU ethernet port through OMCI message.				
	2 · ONU can query the statistics of "Ethernet performance monitoring history data", "Ethernet performance monitoring history data2", "Ethernet performance monitoring history data3" through the action "Get current data" defined in OMCI.				
Test Statement					
Test Results					
Remarks					

3.13 Alarm Notification for ONU Ethernet Port Status

Test Purpose	Verify alarm notification function for ONU Ethernet port status.
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1. Setup test environment as figure 1.;
	2、Configure ONU's authentication mode to SN.
	Reset ONU.
	ONU register normally.
	OMCI channel establish normally and finish initial synchronization process.
	3. Disconnect the cable at ONU Ethernet port, and check whether LAN-LOS alarm occur through EMS/CLI. Check OMCI messages in the process.
	 Connect the Ethernet cable to ONU Ethernet port and check LAN-LOS alarm disappear through EMS/CLI.Check OMCI messages in the process.
	8. Analyze the reason from OMCI message format or procedure if no alarm notification from ONU.
	9. Verify other types of alarm types if possible.
Expected Results	1、 In step 3, EMS/CLI can see LAN-LOS alarm notified from ONU.
	2. In step 4, EMS/CLI can see that LAN-LOS alarm is disappear.
	3. The alarm notification of ONU Ethernet port involove the "ALARM" of the managed entity "Physical path termination point Ethernet UNI".
Test Statement	
Test Results	
Remarks	

3.14 ONU Remote Reset

Test Purpose	Verify OLT can reset ONU remotely.		
Test Instruments			
Test Environment	Please reference figure 1 for test configuration.		
Test Procedure	1. Setup test environment as figure 1.;		
	2. Configure ONU's authentication mode to SN.		
	Reset ONU.		
	ONU register normally.		
	OMCI channel establish normally and finish initial synchronization process.		
	3. OLT remotely reset ONU through OMCI message.		
	Check ONU can be reset or not.		
	4. After ONU reset, check ONU's PLAOM state machine.		
	5. Analyze the reason from OMCI message and procedure if ONU cannot reset normally.		
Expected Results	1 · ONU can reset immediately,and register normally(stay in Operataion State O5)		
	 ONU remote reset function invovle the action of "Reboot" which defined in managed entity "ONT-G". 		
Test Statement			
Test Results			
Remarks			

3.15 ONU Firmware Upgrade

Test Purpose	Verify ONU firmware upgrade function.			
Test Instruments				
Test Environment	Please reference figure 1 for test configuration.			
Test Procedure	1. Setup test environment as figure 1.;			
	2. Configure ONU's authentication mode to SN.			
	Reset ONU.			
	ONU register normally.			
	OMCI channel establish normally and finish initial synchronization process.			
	 Query the firmware version as VerA from EMS/CLI, check OMCI messages in the process. 			
	4. Upgrade firmware to VerB from EMS/CLI and check OMCI messages in the process.			
	Record how much time it takes.			
	5. Reset the ONU after firmware upgrade, then query the firmware version through EMS/CLI. Check wether the firmwar version is VerB or not.			
	Analyze the reason from OMCI message and procedure if ONU fail to upgrade.			
Expected Results	• EMS/CLI can query ONU's firmware version.			
	2 · EMS/CLI can upgrade ONU's firmware.			
	3 · ONU firmware upgrade involve the operation of the action "Start download","Download section","End download","Activate image" and "Commit image" which defined in the managed entity "Software image".			
	Please reference the state machine of "Software image" defined in ITU-984.4 for the detail preocedure.			
Test Statement				
Test Results				
Remarks				

4 Service Interoperability Test

4.1 Bandwidth Allocation Interoperability Test

4.1.1 ONU TCONT Operation

Test Purpose	Verify remote q	uery/set ONU T-CC	ONT type or number.		
Test Instruments					
Test Environment	Please reference figure 1 for test configuration.				
Test Procedure	 Setup the test environment as figure 1.Put 1 vendor B's ONU 1 to ODN.Go next step when the ONU register successfully. 				
	2. Create 5 TCONTs(Type1~Type5) and 5 GEMPorts for Vendor B's ONU1 through EMS/CLI.Confiure TCONT as follow:Type 1 fixed bandwidth=10M, Type 2 assured bandwidth=10M, Type 3 assured bandwidth =5M and maximum bandwidth=10M, Type 4 maximum bandwidth = 10M, Type 5 fixed bandwidth=5M, assured bandwidth=6M and maximum bandwidth=20M. Furthermore configure 5 VLAN at OLT NNI side, the mapping table				
	is disp.	layed as follow. TCONT	VLAN	٦	
				-	
		Type1	101	_	
		Type2	102		
		Type3	103		
		Type4	104		
		Type5	105		
	 3. Send 5 15M traffic streams(Packet size is random) to ONU1 by network analyzer, and VLAN ID are 101~105 accordingly. 4. Check the BWmap field allocated by OLT in the downstream 				
	frame. Observe the traffic at OLT NNI side and verify that normally transmit/receive traffic. Or observe the alarm in management message.		erify that ONU can		
5. OLT remotely query how many TCONT number the support.	that ONU1 can				
	map to	each TCONT. All	nd N Gemports for ONI the TCONTs are type 4 MCI message in configu	and maximum	
	7. OLT remotely create N+1 th's TCONT and N+1 th's Go TCONT is type 4 and maximum bandwidth = 10M.Chemessages in the configuration process.				
	8. Analyz Gempo		Γ fail to configure ONU	s TCONT and	

Expected Results	1. OLT can remotely query how many TCONT number that ONU can			
^	supporand configure ONU's TCONT and Gemport normally.			
	2、N must great than 3.			
	3. Multiple TCONTs on an ONU can transmit and recive traffic at the same			
	time and OLT can receive the traffic(Type1~Type5) at OLT NNI port.			
Test Statement	If ONU have no GE port, at least 10 ONUs with FE Port need to be used in this			
	case.			
Test Results				
D 1				
Remarks				

4.1.2 Fixed Bandwidth Allocation(T-CONT type 1)

Test Purpose	Verify the fixed bandwidth allocation function of T-CONT type 1 and its		
Test Instruments	granularity.		
Test Environment	Please reference figure 1 for test configuration.		
Test Procedure	1. Setup the test environment as figure 1.Put 2 vendor A's ONU2 and ONU3 (Use ONU with GE UNI port) and 1 vendor B's ONU1 into ODN. Go next step when three ONUs register succefully.		
	2. Create 1 TCONT(Type 1) for vendor B's ONU1 through EMS/CLI.Then configure the fixed bandwidth to 50M and create a GEM port for the TCONT.		
	3. Create one TCONT(Type 4) for each vendor A's ONU2 and ONU3. Then configure the maximum bandwidth to 1000M, and create one GEM port for each TCONT.		
	4. Send1000M upstream traffic(packet size is 512B) for each ONU1,ONU2 and ONU3.Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.		
	5. Stop sending traffic to ONU. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.		
	6. Analyze the reason if OLT cannot remotely configure ONU's TCONT and Gemport.		

Expected Results	1. OLT can remotely configure ONU's TCONT and GeM port.
	2. In step 4.OLT NNI port expect to receive 50M traffic from ONU1.
	3. In step 4 and step 5,OLT NNI port expect to receive equivalent traffic from
	ONU2 and ONU3.
	4. The format of BWmap field should meet the requirmenet of G.984 and
	ONU should transmit the corresponding traffic during the allocation time.
Test Statement	If ONU have no GE port, at least 10 ONUs with FE Port need to be used in this
	case.
Test Results	
D 1	
Remarks	

4.1.3 Dynamic Bandwidth Allocation (T-CONT type 2)

Test Purpose	Verify dynamic bandwidth allocation of T-CONT type2
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1. Setup the test environment as figure 1. Put 2 vendor A's ONU2 and ONU3 (Use ONU with GE UNI port) and 1 vendor B's ONU1 into ODN. Go next step when three ONUs register succefully.
	2. Create 1 TCONT(Type 2) for vendor B's ONU1 through EMS/CLI.Then configure the assured bandwidth to 50M and create a GEM port for the TCONT.
	3. Create one TCONT(Type 4) for each vendor A's ONU2 and ONU3. Then configure the maximum bandwidth to 1000M, and create one GEM port for each TCONT.
	 Send1000M upstream traffic(packet size is 512B) for each ONU1,ONU2 and ONU3.Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.
	5. Stop sending traffic to ONU. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.
	6. Analyze the reason if OLT cannot remotely configure ONU's TCONT and Gemport.

Expected Results	1、OLT can remotely configure ONU's TCONT and GeM port.
	2. In step 4,OLT NNI port expect to receive 50M traffic from ONU1.
	3, OLT NNI port in step 5 expect to receive more traffic from ONU2 and ONU 3
	than that in step 4.
	4. The format of BWmap field should meet the requirmenet of G.984 and ONU
	should transmit the corresponding traffic during the allocation time.
Test Statement	If ONU have no GE port, at least 10 ONUs with FE Port need to be used in this
	case.
Test Results	
Remarks	

4.1.4 Dynamic Bandwidth Allocation (T-CONT type 3)

Test Purpose	Verify dynamic bandwidth allocation of T-CONT type3
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	 Setup the test environment as figure 1. Put 2 vendor A's ONU2 and ONU3 (Use ONU with GE UNI port) and 1 vendor B's ONU1 in ODN. Go next step when three ONUs register succefully.
	2. Create one TCONT(Type 4) for each vender B's ONU1 and each vendor A's ONU2 and ONU3. Then configure the maximum bandwidth to 1000M, and create one GEM port for each TCONT.
	3. Send 1000M upstream traffic(packet length is 512B) for each ONU1,ONU2 and ONU3.Observe the traffic at OLT NNI side.
	 Record the total bandwidth noted as B1 and top sending traffic from network analyzer.
	5. Modify ONU1's TCONT type to type 3 through EMS/CLI.Configure the assured bandwith to 80M, maximum bandwidth to 100M.
	6. Send 1000M upstream traffic(packet size is random) for each ONU1,ONU2 and ONU3.Check the BWmap field allocated by OL' in downstream frame and observe the traffic at OLT NNI side.
	7. Stop sending traffic to ONU. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side
	Record the total bandwidth noted as B2.
	8. Analyze the reason if OLT fail to configure ONU's TCONT and GEMport.

Expected Results	1. OLT can remotely configure ONU's TCONT and GeM port.
	2、B1=B2;
	3. In step 7, OLT NNI port expect to receive 80M ~100M traffic from ONU1.
	4. The format of BWmap field should meet the requirmenet of G.984 and ONU
	should transmit the corresponding traffic during the allocation time.
Test Statement	If ONU have no GE port, at least 10 ONUs with FE Port need to be used in this
	case.
Test Results	
Remarks	

4.1.5 Dynamic Bandwidth Allocation (T-CONT type 4)

Test Purpose	Verify dynamic bandwidth allocation of T-CONT type4
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	1. Setup the test environment as figure 1. Put 2 vendor A's ONU2 and ONU3 (Use ONU with GE UNI port) and 1 vendor B's ONU1 into ODN. Go next step when three ONUs register succefully.
	2. Create one TCONT(Type 4) for vender B's ONU1 through EMS/CLI. Then configure the maximum bandwidth to 100M, and create one GEM port for the TCONT.
	3. Create one TCONT(Type 4) for each vender A's ONU2 and ONU3 through EMS/CLI. Then configure the maximum bandwidth to 1000M, and create one GEM port for the TCONT.
	4. Send 1000M upstream traffic (packet size is random) for ONU1 and ONU2. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.
	 Analyze the reason if OLT fail to configure ONU's TCONT and GEMport.
Expected Results	OLT can remotely configure ONU's TCONT and GeM port.
	2. The format of BWmap field should meet the requirmenet of G.984 and
	ONU should transmit the corresponding traffic during the allocation time.
Test Statement	If ONU have no GE port, at least 10 ONUs with FE Port need to be used in this

	case.
Test Results	
Remarks	

4.1.6 Dynamic Bandwidth Allocation (T-CONT type 5)

Test Purpose	Verify dynamic bandwidth allocation of T-CONT type5
Test Instruments	verify dynamic bandwidth anocation of 1-Colvi types
	Disease reference flower 1 for test conflowerier
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	 Setup the test environment as figure 1. Put 2 vendor A's ONU2 and ONU3 (Use ONU with GE UNI port) and 1 vendor B's ONU1 into ODN. Go next step when three ONUs register succefully.
	2. Create one TCONT(Type 4) for each vender B's ONU1 and each vendor A's ONU2 and ONU3. Then configure the maximum bandwidth to 1000M, and create one GEM port for each TCONT.
	 Send 1000M upstream traffic(packet size is random) for each ONU1,ONU2 and ONU3. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.
	4. Record the total bandwidth noted as B1 and top sending traffic from network analyzer.
	5. Modify ONU1's TCONT type to type 5 through EMS/CLI. Then configure the fixed bandwidth to 80M, assured bandwidth to 40M and maximum bandwith to 100M.
	6. Send 1000M upstream traffic(packet size is random) for each ONU1,ONU2 and ONU3. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.
	7. Stop sending traffic to ONU. Check the BWmap field allocated by OLT in downstream frame and observe the traffic at OLT NNI side.
	Record the total bandwidth noted as B2.
	 Analyze the reason if OLT fail to configure ONU's TCONT and GEMport.
Expected Results	1. OLT can remotely configure ONU's TCONT and GeM port.
	2. In step 6,OLT NNI port expect to receive at least 80M traffic.
	3. In step 7,OLT NNI port expect to receive B1-40M bandwith from ONU2 and
	ONU3.
	4. The format of BWmap field should meet the requirmenet of G.984 and ONU
	should transmit the corresponding traffic during the allocation time.

Test Statement	If ONU have no GE port, at least 10 ONUs with FE Port need to be used in this
	case.
Test Results	
Remarks	

4.2 VLAN Interoperability Test

Total December 1	XV 'C (1 XV AN C ()
Test Purpose	Verify port base VLAN function
Test Instruments	
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	 Setup the test environment as figure 1. Confiure VLAN to "Trunk mode" for ONU Ethernet port through EMS/CLI. After success, sending bidirectional traffic by network analyzer. Observe the VLAN TAG at OLT NNI port and ONU UNI port and verify wether the VALN mode correct or not. Confiure VLAN to "Access mode" for ONU Ethernet port through EMS/CLI. After success, sending bidirectional traffic by network analyzer. Observe the VLAN TAG at OLT NNI port and ONU UNI port and verify wether the VALN mode correct or not. Confiure VLAN to "Hybrid mode" for ONU Ethernet port through EMS/CLI. After success, sending bidirectional traffic by network analyzer. Observe the VLAN TAG at OLT NNI port and ONU UNI port and verify wether the VALN mode correct or not. Confiure VLAN to "Translation mode" for ONU Ethernet port through EMS/CLI. After success, sending bidirectional traffic by network analyzer. Observe the VLAN TAG at OLT NNI port and ONU UNI port and verify wether the VALN mode correct or not. Analyze the reason if OLT fail to configure VLAN of ONU port.
Expected Results	1、OLT can remotely configure ONU port's VLAN mode.
Test Statement	Test and record what kind of VLAN mode that ONU could support. Ignor step 5 if ONU could not support VLAN translation mode.
Test Results	This item can be tested together with 3.7.
Remarks	

4.3 QoS Interoperabiltiy Test

4.3.1 ONU Classification & Mapping function for Upstream Traffics

Test Purpose	Verify ONU classification and mapping function for upstream traffics.
Test Instruments	7 77 7
Test Environment	Please reference figure 1 for test configuration.
Test Procedure	Setup the test environment as figure 1.
	2. Create TCONT1(Type4) and configure its maximum bandwith to 50M.
	Create Gemport 1 and Gemport 2, and both map to TCONT1. Check the
	OMCI messages in the configuration process.
	3. Configure the classification & mapping rule to "Physical port" through
	MS/CLI. Then configure ehternet port 1's priority to 0x05 which map to
	Gemport1 and Ethernet port 2's priority to 0x03 which map to Gemport
	2.Check the OMCI messages in the configuration process.
	 Send 50M traffic from ONU Ethernet port 1 and port 2 by network analyzer.
	5. Analyze the traffic ratio for each physical port at OLT NNI side by
	network analyzer. Verify the classification & mapping function. Also
	capture the packets and check wether the priority tag(802.1D) meet above
	case.
	6. Configure the classification & mapping rule of Ethernet port 1 to "VLAN
	ID" through EMS/CLI. If the Ethernet traffic with VLAN ID=0x11, its
	priority value is 0x05 and map to Gemport1. If the Ethernet traffic with
	VLAN ID=0x12, its priority value is 0x07 and map to Gemport2. Check
	the OMCI messages in the configuration process.
	7. Send two 50M Ethernet traffic streams to ONU's Ethernet port 1 by network analyzer and their VLAND is 0x11 and 0x12 accordingly.
	8. Analyze the traffic ratio for both Ethernet traffic streams by network
	analyzer and verify the classification & mapping function. Also capture the
	packets and check wether the priority tag(802.1D) meet above case.
	9. Configure the classification & mapping rule of Ethernet port 1 to "Ethernet
	priority (TOS) ". If the Ethernet traffic with TOS=0x03, its priority value is
	0x03 and map to Gemport1. If the Ethernet traffic with TOS=0x05, its
	priority value is 0x05 and map to Gemport2. Check the OMCI messages in
	the configuration process. 10. Send two 50M Ethernet traffic streams to ONU's Ethernet port 1 by
	network analyzer and their TOS are 0x03 and 0x05 accordingly. Then
	follow step 8.

	·
	11. Configure the classification & mapping rule of Ethernet port 1 to
	"VLAN + user Priority". If the Ethernet traffic with VLAN ID=0x11 and
	user priority=0x05, its priority value is 0x05 and map to Gemport1. If the
	Ethernet traffic with VLAN ID=0x12 and user priority=0x07, its priority
	value is 0x07 and map to Gemport2. Check the OMCI messages in the
	configuration process.
	12. Send two 50M Ethernet traffic streams to ONU's Ethernet port 1 by
	network analyzer and their VLAN ID are 0x11 and 0x12 and their user
	priority value are 0x05 and 0x7. Then follow step 8.
	13. Analyze the reason if OLT fail to configure ONU's classification &
	mapping rules.
Expected Results	1. OLT can remotely configure the classification & mapping rules for
	ONU.
Test Statement	1. Test and record what kind of classification & mapping rule that ONU
	2. Record the schedule algorithm of ONU: SP,WRR or SP+WRR
Test Results	
Remarks	

4.3.2 ONU Port Limit

Test Purpose	Verify ONU port limit function for upstream/downstram traffics.		
Test Instruments			
Test Environment	Please reference figure 1 for test configuration.		
Test Procedure	1. Setup the test environment as figure 1.		
	2. Create one TCONT(Type 2) for ONU through EMS/CLI.Then configure the assured bandwidth to 100M and create a GEM port for the TCONT.		
	 Confiure the upstream/downstream rate limit function of ONU port 1 through EMS/CLI. Check the OMCI message in the configuration process. 		
	4. Send 80M traffic both in upstream and downstram path. Check the traffic loading at OLT NNI side and ONU UNI side and verify the ONU Ethernet port limit furnction.		
	5. Analyze the reason if fail to configure.		
Expected Results	 OLT can remotely configure rate limit function of ONU port. Rate limit function should be applied and only 50M/sec Ethernet traffic can pass through OLT port. 		
Test Statement	This item can be tested together with 3.8.		
Test Results			
Remarks			

4.4 Multicast Test


4.4.1 SCB function

proxy function. 3. Confiure multicast VLAN: VID=4001 for vendor B's ONU1 and ONU2 through EMS/CLI. Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01, destination ip=224.1.1.1, VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement Test Statement ONU IGMP snooping is default enable.	Test Purpose	Verify SCB function.				
Test Procedure 1. Setup the test environment as figure 1. 2. EMS confiure OLT multicast VALN=4001 and enable the IGMP proxy function. 3. Confiure multicast VLAN: VID=4001 for vendor B's ONU1 and ONU2 through EMS/CL1. Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01 , destination ip=224.1.1.1 , VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,0NU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.	Test Instruments					
2、 EMS confiure OLT multicast VALN=4001 and enable the IGMP proxy function. 3、 Confiure multicast VLAN: VID=4001 for vendor B's ONU1 and ONU2 through EMS/CLI. Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4、 Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01, destination ip=224.1.1.1, VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5、 Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6、 Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement Test Statement ONU IGMP snooping is default enable.	Test Environment	Please reference figure 1 for test configuration.				
proxy function. 3. Confiure multicast VLAN: VID=4001 for vendor B's ONU1 and ONU2 through EMS/CLI. Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01, destination ip=224.1.1.1, VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.	Test Procedure	1. Setup the test environment as figure 1.				
3、 Confiure multicast VLAN: VID=4001 for vendor B's ONU1 and ONU2 through EMS/CLI. Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4、 Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01 ,destination ip=224.1.1.1 ,VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5、 Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6、 Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		2. EMS confiure OLT multicast VALN=4001 and enable the IGMP				
ONU2 through EMS/CLI. Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01 ,destination ip=224.1.1.1 ,VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,0NU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		proxy function.				
Configure Etherne port of ONU1 and ONU2 to TAG mode and check the OMCI message in the process. 4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01, destination ip=224.1.1.1, VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		3. Confiure multicast VLAN: VID=4001 for vendor B's ONU1 and				
the OMCI message in the process. 4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01, destination ip=224.1.1.1, VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally.check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,0NU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic accordingly and no packet drop for downstram unicast traffic accordingly and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
4. Send one multicast stream(Multicast address = 0x01-00-5e-01-01-01 ,destination ip=224.1.1.1 ,VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
0x01-00-5e-01-01-01 ,destination ip=224.1.1.1 ,VLAN ID=4001, traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5、Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6、Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
traffic loading=50Mb/s) from OLT by network analyzer. OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement Test Results		· ·				
OLT deliver the stream to ONU by multicast GEMPORT. Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports.Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not.At the same check wether packet drop occur on other ONUs.Finally,check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement Test Results		_				
Furthermore, send unicast traffic from OLT and to other ONUs except ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
ONU1 and ONU2 by network analyzer and make sure the total bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		ř				
bandwidth of unicast traffic plus 50M must smaller than GPON downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		•				
downstream throughput(could be 2400M). 5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		·				
5. Send IGMP REPORT(Multicast address=224.1.1.1) packet through ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		-				
ONU1 and ONU2 Ethernet ports. Observe whether FE port of ONU1 and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
and ONU2 can receive the multicast stream or not. At the same check wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		· · · · · · · · · · · · · · · · · · ·				
wether packet drop occur on other ONUs. Finally, check the multicast Gemport value. 6. Analyze the reason if SCB fuction fail. Expected Results 1. System should support SCB function 2. In step 5, ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point", "MAC Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
Gemport value. 6. Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
6. Analyze the reason if SCB fuction fail. 1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.						
1. System should support SCB function 2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.		-				
2. In step 5,ONU1 and ONU2 both receive the multicast traffic accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable.	Expected Results					
accordingly and no packet drop for downstram unicast traffic. 3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable. Test Results		-				
3. This case shoule follow the ME relation diagram in figure 8.2.2-10 G.984.4 and the multicast address and multicast VLAN are configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable. Test Results						
configured by the managed entity "Multicast GEM interworking termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable. Test Results						
termination point","MAC Bridge Port Config Data","Vlan tagging filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable. Test Results		G.984.4 and the multicast address and multicast VLAN are				
filter data" and "MAC Bridge Port filter data table". Test Statement ONU IGMP snooping is default enable. Test Results		configured by the managed entity "Multicast GEM interworking				
Test Statement ONU IGMP snooping is default enable. Test Results		termination point","MAC Bridge Port Config Data","Vlan tagging				
Test Results		filter data" and "MAC Bridge Port filter data table".				
	Test Statement	ONU IGMP snooping is default enable.				
Remarks	Test Results					
	Remarks					

4.4.2 ONU IGMP Snooping Function

Test Purpose	Verify ONU IGMP snooping function.				
Test Instruments					
Test Environment	Please reference figure 1 for test configuration.				
Test Procedure	1. Setup the test environment as figure 1.				
	2. Configure OLT's multicast VLAN to 4001, Enable OLT's IGMP Proxy				
	function.				
	3. Configure the multicast VLAN(VID1=4001) for 2 ONU Ethernet ports				
	through EMS/CLI.				
	Confiure the port to TAG mode.				
	Add VLAN tag for IGMP REPORT/LEAVE at ONU UNI port.				
	Check OMCI messages in configuration process.				
	4. Send 1 multicast streams as follow from OLT NNI port by network				
	analyzer.				
	Mac adderss = $0x01-00-5e-01-01-01$ (destination IP address is 224.1.1.1).				
	VLAN ID=4001				
	Traffice loading = 50 Mb/s				
	5 Send IGMP REPORT packet(multicast address=224.1.1.1,VID1=4001)				
	from ONU1 FE1 by network analyzer. Observe the multicast stream				
	received by network analyzer and keep sending multicast traffic to ONU				
	FE1.				
	6. Send IGMP REPORT packet(multicast address 224.1.1.1,VID1=4001) to				
	ONU1 FE2 by network analyzer. Observe the multicast stream received by				
	network analyzer.				
	7. Send IGMP leave at ONU FE2 actively (or wait some time) ,this make the				
	port leave the multicast group(VLAN=4001). Check leave function of IGMP				
	snooping. 8 Analyze the reason if IGMP snooping fail.				
	ONU support IGMP snooping function				
-	 This function should follow the ME relation diagram of figure 8.2.2-10 in 				
	G.984.4 and the multicast address and multicast VLAN are configured by				
	the managed entity "Multicast GEM interworking termination point","MAC				
	Bridge Port Config Data", "Vlan tagging filter data" and "MAC Bridge Port				
	filter data table".				
Test Statement	ONU IGMP snooping is default enable.				
Test Results	1 0				
Remarks					

4.5 TDM Traffic IOP Test (Optional)



4.6 Performance of Ethernet Service

4.6.1 Throughput Test

Test Item	Throughput test.		
Test Purpose	Verify the throughtput of vendor's OLT and ONU.		
Test Configuration	Smartbits Vendor A Vendor B Vendor B ONU1 ONU1 ONU10		
Test Procedure	 Setup the test environment as figure 3.(Vendor A's OLT & 10 Vendor B's ONU) Assign each ONU port's traffic to one TCONT and configure TCONT type to TCONT1. Test the throughput of devices by Smartbit and record the result. Modify TCONT type to TCONT4,go to Setp 3. 		
Expected Results			
Test Statement	 Test upstream and downstream path seperatly. Test with 7 typical packet length:64 bytes,128 bytes,256 bytes,512 bytes,1024 bytes,1280 bytes,1514 bytes. Test time period is 10 seconds. When testing RFC2544,disable the age out fuction of mac table(Disable in both OLT and ONU) 		
Test Results			
Remarks	If each ONU has only one FE port, 25 ONUs should be included in this case.		

4.6.2 Packet Drop Rate when Overloading

Test Item	Packet drop rate when overloading.		
Test Purpose	Test packet drop rate when overloading.		
Test Configuration	Please reference figure 3 for test configuration.		
Test Procedure	 Setup the test environment as figure 3.(Vendor A's OLT & 10 Vendor B's ONU) Test the packet drop rate when overloading by Smartbit and record the result. 		
Expected Results			
Test Statement	 Upstream traffic loading is 1.4Gbps,downstream traffic loading is 2.6G. Test with 7 typical packet length:64 bytes,128 bytes,256 bytes,512 bytes,1024 bytes,1280 bytes,1514 bytes. Test time period is 10 seconds. When testing RFC2544,disable the age out fuction of mac table(Disable in both OLT and ONU) 		
Test Results			
Remarks	If each ONU has only one FE port, 25 ONUs should be included in this case.		

4.6.3 Forwarding Delay Test

Test Item	Forwarding delay test.		
Test Purpose	Measure the forwarding delay between vendor's OLT and ONUs.		
Test Configuration	Please reference figure 3 for test configuration.		
Test Procedure	 Setup the test environment as figure 3.(Vendor A's OLT & 10 Vendor B's ONU) Map each ONU port's Ethernet traffic to one TCONT, and all the TCONT type is type I(TCONT1). Test the forwarding deay of devices by Smartbit and record the result. Modify the TCONT-type to TCONT2 for all T-CONTs, then go to Step3 again. Modify the TCONT-type to TCONT4 for all T-CONTs, do Step3 again. 		
Expected Results	Downstream : less than 500us Upstream : less than 1.5ms		

	1、	Test with 7 typical packet length:64 bytes,128 bytes,256 bytes,512 bytes,1024 bytes,1280 bytes,1514 bytes.
	2、	Test time period is 10 seconds.
	3、	The traffic loading is about 90% of throughput.
	4、	Both ONU and OLT have 2 kind of layer2 swithing method: store and
Test Statement		forward and cut-through.
rest Statement		For the store and forward devices, forwarding delay is the time zone
		between last-bit receiving time and first-bit transmission time.
		Fot the cut-through device, forwarding delay is the time zone between
		first-bit receving time and first-bit transmission time.
	a)	The test result should adapt average value of forwarding delay and
		record the maximum and minimum value for reference.
Test Results		
Remarks	If ea	ach ONU has only one FE port, 25 ONUs should be included in this case.